

Monthly Progress Report Physical for the month of September 2009

IAY

(Rs in lacs)

S.No.	District	Annual Target	Constrction/Upgradation Houses completed					Houses under constcution	Freed bounded labourers	Ex-servicemen	Physically/mentally challenged	Houses allotted in the name of					Husband &	No. of		
			(Tentative)	SC	ST	Others	Minori					Total	Men	Women				Smokeless	Sanitary latrine constt.	
														married	Un-married	Widow				War widow
1	Srinagar	46	0	6	5	0	11	35	0	0	0	10	0	0	1	0	1	0	0	0
2	Ganderbal	553	0	92	82	0	174	349	0	0	1	386	104	0	35	0	139	0	20	0
3	Budgam	1549	0	180	329	0	509	1040	0	0	0	0	0	0	0	0	0	0	0	0
4	Anantnag	1179	0	410	593	0	1003	176	0	0	0	0	0	0	0	0	0	0	0	0
5	Kulgam	1275	0	6	229	0	235	1040	0	0	7	1052	119	15	82	0	216	0	6	6
6	Pulwama	245	0	42	61	0	103	142	0	0	0	168	68	0	0	0	68	167	0	0
7	Shopian	572	0	99	151	0	250	322	0	0	0	280	632	0	153	0	785	0	0	0
8	Baramulla	4162	0	628	1230	0	1858	2304	0	0	3	4046	89	5	32	0	126	0	1232	1232
9	Bandipora	413	0	57	92	0	149	264	0	0	0	0	0	0	0	0	0	0	0	0
10	Kupwara	1850	0	50	262	0	312	1538	615	6	8	473	69	0	20	0	89	0	0	0
11	Leh.	483	0	0	0	0	0	461	0	0	0	0	0	0	0	0	0	0	0	0
12	Kargil	186	0	43	0	0	43	123	0	0	0	0	0	0	0	0	0	0	0	0
	Total :	12513	0	1613	3034	0	4647	7794	615	6	19	6415	1081	20	323	0	1424	167	1258	1238
13	Jammu	3075	182	5	90	0	277	2798	0	0	0	352	14	0	62	0	428	0	2	10
14	Kathua	1126	10	3	2	0	15	1111	0	0	0	216	15	0	7	0	238	0	0	0
15	Udhampur	858	20	8	22	0	50	808	0	0	0	12	1	0	0	0	13	0	0	0
16	Rajouri	935	12	39	34	0	85	850	0	0	53	0	257	0	0	0	257	0	0	0
17	Poonch	651	0	53	31	0	84	567	0	0	0	255	0	19	0	0	274	0	0	0
18	Doda	456	24	23	128	0	175	281	0	0	0	335	25	1	47	0	408	16	21	21
19	Samba	418	5	0	1	0	6	412	0	0	0	58	0	0	7	0	65	0	0	0
20	Reasi	354	0	0	0	0	0	354	0	0	0	0	0	0	0	0	0	0	0	0
21	Kishtwar	273	0	0	0	0	0	273	0	0	0	0	0	0	0	0	0	0	0	0
22	Ramban	273	0	0	14	0	14	259	0	0	0	0	14	0	0	0	14	0	0	0
	Total	8419	253	131	322	0	706	7713	0	0	53	1228	326	20	123	0	1697	16	23	31
	G.Total.	20932	253	1744	3356	16	5353	15507	615	6	72	7643	1407	40	446	0	3121	183	1281	1269