

## INDIRA AWAS YOJANA/I

Month:- November ,2011

S.No	District	Annual Target 2011-12			Construction			
					Houses completed			
		SOS	New /Up	Total	SC	ST	Minorities	Others
1	2	3	4	5	6	7	8	9
1	Jammu	2957	1594	4551	497	64	7	355
2	Kathua	804	1305	2109	224	56	0	191
3	Udhampur	52	529	581	35	6	0	29
4	Rajouri	80	929	1009	25	90	0	74
5	Poonch	58	625	683	0	82	1	65
6	Doda	79	247	326	24	11	0	44
7	Samba	22	237	259	14	2	0	6
8	Reasi	191	329	520	27	78	0	86
9	Kishtwar	0	188	188	0	0	0	0
10	Ramban	90	390	480	3	69	0	80
	<b>G.Total:-</b>	<b>4333</b>	<b>6373</b>	<b>10706</b>	<b>849</b>	<b>458</b>	<b>8</b>	<b>930</b>

## RURAL HOUSING SCHEME PHYSICAL PERFORMANCE ( endi

Total	Houses Completed Upto 3/2006	Houses under Constt.	Free Bonded Labourer	Ex- Service men	Physically Mentally Challenged	Houses :		
						Men	Married	Un-Married
10	8	11	12	13	14	15	16	17
923	0	3322	0	0	5	894	228	1
471	0	378	0	0	0	435	152	0
70	0	491	0	0	0	0	0	0
189	0	460	0	0	4	398	138	3
148	0	266	0	0	0	387	1	0
79	0	235	0	0	0	0	0	0
22	0	241	0	0	0	192	10	1
191	0	329	0	0	0	257	12	60
0	0	188	0	0	0	101	37	0
152	0	332	0	0	9	354	52	0
<b>2245</b>	<b>0</b>	<b>6242</b>	<b>0</b>	<b>0</b>	<b>18</b>	<b>3018</b>	<b>630</b>	<b>65</b>

ng 11/2011)

allotted in the name of				No.of works		%age of Target Achieved
Women			Husband and Wife Jointly	Smokeless Chullahs Installed	Sanitary Latrines	
Widow	War Widow	Total				
18	19	20	21	22	23	22
118	32	379	117	0	31	0
125	0	277	0	0	0	0
0	0	0	0	0	0	0
108	0	249	29	2	0	0
27	0	28	0	0	0	0
0	0	0	0	0	0	0
38	0	49	0	0	0	
0	0	72	0	0	0	
12	0	49	30	0	0	
78	0	130	0	0	0	
<b>506</b>	<b>32</b>	<b>1233</b>	<b>176</b>	<b>2</b>	<b>31</b>	